

WBOPDC Seal Extension Delivery Plan as at 31 October 2024

ROAD	START (m)	END (m)	LENGTH (m)	CURRENT PROJECT PHASE	INDICATIVE CONSTRUCTION TIMING
1307 TE PUKE HIGHWAY (MAORI ROADWAY)	0	104	104	Consenting	24/25
KYBER PASS	16	82	66	Completed	n/a
GOODALL ROAD (MAORI ROADWAY)	0	506	506	Landowner consultation	24/25
THORN ROAD	175	679	504	Construction	24/25
JESS ROAD	1154	1260	106	Completed	n/a
MCMEEKING ROAD (MAORI ROADWAY)	20	506	486	Landowner consultation	24/25
OTAMARAKAU VALLEY ROAD	6210	7088	878	Completed	n/a
STRANG ROAD (MAORI ROADWAY)	525	1092	567	Landowner consultation	24/25
KUMIKUMI ROAD	0	1000	1000	Completed	n/a
KUMIKUMI ROAD	1000	2245	1245	Completed	n/a
WORK ROAD	6915	7894	979	Design	26/27
WORK ROAD	7894	8873	979	Design	26/27
JOHNSON ROAD	745	1622	877	Design	25/26
ROTOEHU ROAD	13539	14539	1000	Design	25/26
NO 3 ROAD	11813	12813	1000	Design	24/25
TAUMATA ROAD	10016	11013	997	Survey	27/28
TE PUKE QUARRY ROAD	4305	5225	920	Survey	27/28

NOTE:

The construction timing for each road may be influenced by factors such as the grouping of sites, landowner agreements, extent of earthworks and delivery co-ordination to maximise the investment